

Rohrau

Bereich#	TEAMS #		noch offen m	ARBEIT	START DES	END DATUM	Fortschritt
				TAGEN	PLANS		
1		Bergstraße	50	2	28.2.2024	1.3.2024	94%
		Talstraße	50	2	2.3.2024	5.3.2024	91%
2		Ehningerstraße		3	8.3.2024	13.3.2024	0%
3		Hanfweg	150	2	15.3.2024	19.3.2024	40%
		Herrenbergerstraße		3	20.3.2024	25.3.2024	0%
		Zaunäckerstraße		4	9.3.2024	14.3.2024	0%
		Nussbaumweg		2	26.3.2024	28.3.2024	0%
		Lindenweg		2	15.3.2024	19.3.2024	0%
		Forststraße		2	29.3.2024	1.4.2024	0%
		Ritterstraße		1	20.3.2024	21.3.2024	0%
		Gärtringerstraße		4	2.4.2024	8.4.2024	0%
		Wengertweg		6	22.3.2024	1.4.2024	0%
		Quellenstraße		1	9.4.2024	10.4.2024	0%
	Kelterstraße		1	11.4.2024	12.4.2024	0%	